

WASHINGTON TOWNSHIP  
BOARD OF SUPERVISORS  
ONLINE VIA TEAMS  
January 6, 2023

The Roedersville project meeting was called to order by Chairman Krause at 1:30pm. Those in attendance were Chairman John Krause, Supervisor Lynn Brown, Township Manager Dawn Koch, James Wilson, Bill Wilson, Kyle Eaton, and Ryan King.

**PUBLIC COMMENT PERIOD:** There were no public comments.

**DISCUSSION:** James Wilson reviewed the scope of the project. It was noted there are stream restrictions between February 15<sup>th</sup> through June 1<sup>st</sup>, construction is not set to begin until after June 1, 2023, and completed by August 31, 2023.

Chairman Krause asked Ryland Construction the following:

- Any issue with materials, Ryland stated currently there is not but until bid is awarded, they will not have confirmation.
- Will any subcontractors be used- Ryland stated no.
- Will surrounding land be disturbed- Ryland stated it is their intent to remain within the township's right of way. Koch added letters were delivered to each of the neighboring properties.
- How will the underneath of the abutments be dug out- Ryland will use the landing and a small machine to remove necessary debris. Ryland is not anticipating entering the stream.
- Will any utilities be affected- Ryland stated no.
- Who will be responsible for field work- Ryland responded Kyle Eaton.
- Confirmation of bid- Ryland confirmed their bid of \$138,000.00.

Upon motion made by Chairman Krause, accepting the bid of \$138,000.00 for the Roedersville Road underpinning project, seconded by Supervisor Brown. This motion carried.

Wilson will schedule a pre-construction meeting closer to the construction date.

**ADJOURNMENT:** The meeting was adjourned, upon motion of Chairman Krause, seconded by Supervisor Brown at 1:55 p.m.

Respectfully Submitted,



Dawn A. Koch  
Township Manager  
Washington Township